Process Audit Audit Number According to CDQ0704 / VDA 6.3, December 2016 Firm: ACCURATE MACHINE AND TOOL LIMITED BOSCH Street: 14th Avenue 3300C City: Markham CA_20236840 ZIP code: 13R 0H3 Country: Canada Date: 9/26/2023 - 9/27/2023 Supplier Number: 97906226 Bosch Material Field: Audited processes: Incoming, Stamping, Safety Check, Set up check, first off, Shipping, Storage. E1: Stamped, drawn, bend parts Participants: Name: Function: Supplier: Mark Fleming Project manager Somesh Ganguly Quality Manager Bosch: Elizabeth Medrano Lead Auditor Luis Olivares Supplier Quality Engineer/Co-auditor Distribution: Supplier: audit responsible, Robert Bosch: Lead Auditor, SQE/Co-auditor, HoD PQT, SKA, HoD PUR, PQA of supplied plants Reason Grading Process Audit: Α 95 % Unused elements: 2, 3, 4 See assessment matrix for the individual ratings Summary evaluation The firm is certified according to IATF 16949 valid until Nov 2024. Environmental management system is certified according to ISO 14001 valid also until Nov 2024. A certification for quality management system in accordance to IATF 16949 of the new plant is in implementation and planned until Nov 2023. Reason of the audit: Target of the audit is to control and evaluate the processes of the quality management system exemplified by the production of 6004FR1061. (Connecting link). Continuous monitoring of production and organization Periodic monitoring as part of current audit program Process relocation (other plant) Feedback: Positive points: There is an ongoing QMS in place, Associates with an open disposition during audit. There are ongoing plant improvements. Company growth. On site equipment and expertise for tool refurbishment. Elements P2, P3 and P4 were not evaluated due to no new or ongoing project at the time of the Audit, Sep 2023. Non-conformities: Rating 0-4 Vone Rating 6-8 Rating 6. 6.2.5 Material flow is not appropriately followed. 6.4.2 Finding 1. Machine maintenance spare part control is incomplete ytd. Maintenance metrics MTTR and MTBF are not completely being tracked ytd. 6.4.4 5S is not completely implemented throughout the plant. 7.4 Finding 1. Complete corrective action follow up is not 100% ensured. Finding 2. Sub-Supplier 5W analysis is not clearly documented for Bosch Coating defect. Rating 8. 6.3.1 There is no process to make sure operator eye sight is appropriate during life time at the process. 7.1 Some Bosch CSR are not included on the customer requirements matrix ytd. For further detail check full report. Action plan is to be presented till: 10/18/2023 Actions are to be implemented till: 3/25/2024 Effectiveness of actions must be approved till Robert Bosch LLC Audit Team Supplier responsible organization Lead Auditor Supplier Quality Engineer/Co-auditor * Head of Department PQT * Supplier Key Account * Head of Department PUR * M/PQT4-NA M/PUR45.1 M/PQT9-NA M/PQT4-NA M/PUR45.1 Elizabeth Medrano Arce Luis Angel Olivares Garcia Patrizio Fabian Garcia Luna, Ian Alfredo Cesar Aponte Elizabeth Medrano Arce M/PQT9.1-NA

Audit report is distributed electronically, for information purposes only

Acknowledgement and agreement of the supplier

This includes the approval for the distribution of the audit result to the companies of the Bosch-Group.

Company stamp

Company Management

anagement Quality Management

Date 5 Jul 2024